

**OFFICE OF THE CONSERVATOR OF FORESTS, CHALAKUDY
PROCEEDINGS**

Office of the Conservator of Forests
Chalaky.
Dated 9--2--1961.

Sub:- Removal of tree growth - Vattakottumala block III and Punnamittam block III - contract period - extension of - request for.

Ref:- i. Petition dated 25--1--61 from contractor Sri. V.K. Joseph.
ii. Report No. TC1-2475/60 dated 6--2--61 from Divl. Forest Officer, Trichur.

ORDERS ON TH-13498/60 DATED 9--2--1961

As the area is intended for raising softwood plantation in 1961 and burning etc has to be done in time, I request that no extension of time can be given to Punnamittam block III.

As regards Vattakottumala block III, an extension of time is granted for completing the work in the coupe for 15 days from 28-2-61 free of penalty as it is reported that the Amballoor Kallur road through which the produce had to be transported was blocked by the Public Works Department authorities and no transport was possible on this road for some time.

Sd/-

Conservator of Forests.

To

The Divl. Forest Officer, Trichur.

Copy to the Contractor.
Copy to File TR.13508/60.

/true copy/

By Order,

Manager.